



Arbeitsbereich für Energieeffizientes Bauen

Serial Renovation of an University Building Bruno-Sander-Haus – outPHit observer project



Point cadrage : conférence Rénovation 29/3

Assoz. Prof. Dr.-Ing. Rainer Pfluger
University of Innsbruck
Unit: Energy Efficient Building







Arbeitsbereich für Energieeffizientes Bauen








This project has received funding from the European Union's Horizon 2020 research and innovation programme under grant agreement No 957175. The presented contents are the author's sole responsibility and do not necessarily reflect the views of the European Union. Neither the EASME nor the European Commission are responsible for any use that may be made of the information contained therein.


Site Plan (University of Innsbruck, Austria) ____outPHit






Existing Building










IR-Thermography (Thermal Bridges!)








Source:
AB Timber Construction
Anton Kraler


Existing facade construction











Source: Master Thesis Manuel Dragaschnig, BSc

The challenges and how to solve

- Construction year: 1980
- Poor insulation: External insulation+new windows
- Thermal bridges: External insulation
- Low airtightness: Airtightness layer
- Bad air quality: HRV Ventilation system
- Overheating in summer: External shading
- Refurbishment during operation of the building (University): Prefabricated elements!

Solution: outPHit

before 156 kWh/m²a after: 22,4 kWh/m²a < 25 kWh/m²a (Passive house standard for refurbishing: EnerPHit)






Bruno-Sander-Haus,

Source: UIBK

Cross section (10 storey building) offices, seminar rooms, labs






Airthightness and thermal insulation

Mounting variants of prefabricated facades depending on static requirements and geometry

- 1. Load down poor static Foundation necessary Modules not replaceable
- 2. Suspended fixed bearing at the top: Tensile forces
- 3. Curtained (preferable) Modules replaceable
- 4. Put on Remoove old facade Modules replaceable

Source: C. Le Levé, dissertation, UIBK 2020




Assembly of Curtained prefab. Elements




Facade Connector developed by UIBK

Sherpa Efco for timber frame construction



Source: C. Le Levé, dissertation, UIBK 2020




Prefab. timber elements in a high-rise building: How to solve fire safety?



In principle, the use of combustible materials, including wood, are not covered by the applicable legislation. However, the OIB guideline 2 "Fire protection" allows a deviation, provided that it can be demonstrated that the same level of protection is maintained!

Research of Univeristy of Innsbruck (Unit Timber Construction): Simulation and fire tests about **encapsulation of timber elements**




Prefab. timber elements in a high-rise building: How to solve fire safety?



Continuous double planking

Temperature distribution within the construction calulated by dynamic simulation after 90 minutes expose to fire from the outside.




Fire safety by double-layer gypsum fiber board ____outPHit



Encapsulation

Encaplusation by double-layer gypsum fiber board from outside, fire from inside by concrete elements of the existing building



Section B-B

Source: Master Thesis Manuel Dragaschnig, BSc





Source: Julian Höck

EnerPHit-renovation of University Building in 2014 (Faculty of technical sciences)









Rendering of facade design similar to the EnerPHit-Building of the Faculty of Technical Sciences

Source: Sven Stiefel



Source: Isabelle Limberger

Prefabricated elements with transparent/opaque parts


Source: Clemens Berresheim




Facace integrated PV-panel




3-Dimensional Facade structure and Buidling integrated PV BIPV









Prefabricated Elements

Source: Elias Spitaler, UIBK

Exploded drawing of prefabricated elements, Different layer, statics and windows included

Summary



outPHit Observer Project Bruno-Sander-Haus High energy efficiency: EnerPHit-Standard < 25 kWh/m²a Prefabrication with timber elements:

- Refurbishing during ongoing operation of the building
- High quality, low cost
- Fire protection by encapsulated timber
- Roof and facade integrated PV



Find out more? Visit us on outphit.eu

Any questions?

Rainer Pfluger Rainer.pfluger@uibk.ac.at

OutPHit-Projektteam























